

BID DATE: 12-13-2019

BID TIME: 2:00 PM.

Project: BROWNELL MS MOD LLB

District: GILROY UNIFIED SCHOOL DISTRICT

Project No: 2018029



BID SUMMARY

CONTRACTORS	Modular	Conventional	MODULAR MANUFACTURER PARTNER	BASE BID FEES	TOTAL PROJECT COST	Add Alt #1 Price	Add Alt #2 Price	Project Duration
Blach Construction	x		Blach	\$8,707,550	\$58,294,351	\$4,003,200	\$1,150,000	940 days
Flint Builders	x		Meehleis	\$7,375,000	\$45,451,960	\$2,024,000	\$1,021,000	900 days
Otto Construction	x		JL Modular	\$6,069,000	\$49,928,000	\$2,160,000	\$1,300,000	630 days
Swenson & Associates	x		Silver Creek	\$5,975,000	\$49,493,000	\$3,420,000	\$1,326,000	580 days
XL Construction		x	N/A	\$8,252,872	\$50,076,543	\$2,528,640	\$750,000	581 days